BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Lead of Drain to Connect Storm Water Drain at Dasarahalli in Ward No:06**
2	Estimate cost / Amount	Rs.10.00 Lakhs
3	Name of Contractor	Sri.T.Nataraj
4	Amount of Contract	Rs.10.00 Lakhs
5	Agreement No	11/12/2019
6	No. and date under which the work order has been issued	12/2019-20 Dated: 11-12-2019
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Nil
12	Work carriedout during the first period of extension	10.18Lakhs
13	Work carriedout during and extension	10.18 Lakhs
14	Time now applied for	From 11-06-2020 to 01-09-2020
15	Date of recommending time limit applied	1/9/2020

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	1/9/2020
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Work has been delayed due to BWSSB pipeline, cable work and Covid-19 Lockdown. Hence requested for EOT without any penalty
22	Recommendation of Executive Engineer	Work has been delayed due to BWSSB pipeline, cable work and Covid-19 Lockdown. Hence requested for EOT without levying any penalty to the contractor upto 01-09-2020

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Scanned by TapScanner